

## PUBLIC WORKS PROJECTS - SEPTEMBER 2021

### Road Rebuild

- 1 Shiloh Way from 725 E to 5900 S - All concrete work will be completed the week of September 6th and paving no later than the week of September 20th.
- 2 Surrey Lane, Surrey Court, Lorreen Drive, Lorreen Circle, and Lorreen Court - Concrete work is being completed; milling and paving will proceed as concrete work is completed on these roads.
- 3 Century Drive from 4500 S to 500 W and Main Street from 4500 S to Big Cottonwood Creek - Roadway improvements currently out for bid; hope to have work completed before winter.

### Non-paving Maintenance

- 4 Westridge Street Area - Finalizing sidewalk repairs and trip hazard removals by end of October; contractor then moving to the Clover Meadow Drive and Lucky Clover Lane area in spring 2022.
- 5 6600 South & Union Park Avenue; 5300 South & College Drive - Traffic signal upgrades currently being planned and designed; work most likely to begin in spring/summer 2022.
- 6 Walden Meadows - Work on the stormwater project should begin in October, which includes a hydro-dynamic separator to improve water quality before it is discharged into the Jordan River.
- 7 Striping various roadways - The paint crew will be freshening up yellow lines on streets throughout the city.
- 8 Neighborhood Dumpster Program - September is the final month of deliveries for the free neighborhood dumpsters.

### Water

- 9 Century Drive - Water line replacement work is proceeding and should be completed in September.
- 10 Walden Meadows Drive, Hollow Springs Drive, Walden Wood Drive, and Walden Hills Drive - Due to material/labor issues, water line replacement project now scheduled to begin spring 2022.
- 11 900 East - Well rehabilitation project, Phase 2 (installing new equipment); work should begin late October and be completed by end of November.

